

# Sagbrush Theatre Line Set Schedule

Date: May 27, 2024

Grid Height: 50'5" to top of I beam Stage Height: 2'6"  
 Pipe Length: 48' avg. Check width with TD  
 Valance :Black 6' h x 48' no fullness  
 Torm Legs on Trav.: Black 21'6 h min. open: 25' w  
 Legs:21'6 h x 10' no fullness (5pr)  
 Scrim : Black Sharkstooth 22'0" h x 48'0" w  
 Cyc: 24'0" h x 48'0" w (White Cloth)  
 Fly Floor: SL 21'0" h Pin Rail: SL 24'0" h  
 Arbour Capacity: DP: 300 lbs SP: 530 lbs Hemp: **borders only**  
 Pit Size: 26' 11" w x 21' 2" d x 8' h  
 Audience Size 685  
 Loading Door : 9' 11" h x 9' 9" w

Proscenium Opening: 21'9" h x 48' w Cluster Bottom TD to Check  
 Maximum Flying Height: Single Purchase: 24' Double Purchase: 44'10" Hemp: 24'3 of Travel  
**No point loads allowable past 18' to CL on Double Purchase Linesets**  
 Mains: Red 4 panels 100% fullness 22' h x 15' w , max fly out 22'10 to bottom  
 Borders: 8' h x 48' w no fullness (3)  
 Blackout: 22'h x 48' (Black Velour) German Panels : Asymetrical per side. Need to be Measured  
 Split Blackout: 2 Panels 24'h x26' w (Black Velour)  
 Structural 8" Grid Beams 6' and 18' from CL on SL and SR: Max load per foot 300lbs/ft  
 Max load per set of beams: 2000 lbs  
 Max load per 3 x 6 wood grid plank 100 lbs  
 Risers 10 @ 8' x 4' 6" Some Legs available upon request  
 Music Stands: 30 Manhasset  
 Dance Floo: 7 panels @ 36' w x 5' d  
 Stage Weight: Full Wt 22 lbs Half Wt 11 lbs Pipe Weight: Confirm 1 1/2" Pipe 58lb / 21"

**All LX trims are to Pipe**

**Bold font indicates part of show**  
 Plain font indicates storage

#	Dist. U.S. of Prosc.	House Hang	Spacing to next L/S	Type	#	House Goods	Show Goods	Storage	Obstructions /Notes	Weight
H1	3"	#1 Border (19'3")	8"	Hemp	H1					27 lbs + Pipe <b>100 SB</b>
1	11"	Main Drape	10"	DP	1					365 <b>33 Bricks</b>
2	1'-9"	#1 Legs (18' to CL)	1'-10"	DP	2					44 <b>4 Bricks</b>
3	3'-7"	LX 1 (23'-0")	2'-2"	SP	3					418 <b>19 Bricks</b>
4	5'-9"	#2 Border (19'-10")	1'-6"	DP	4					29 <b>2.5 Bricks</b>
5	7'-3"	#2 Legs (18 to CL)	1'-2"	DP	5					44 <b>4 Brick</b>
6	8'-5"		1'-4"	DP	6					
7	9'-9"		7"	DP	7					
H2	10'-4"	#3 Border (20'-5")	11"	Hemp	H2					29 lbs + Pipe <b>100 SB</b>
8	11'3"	#3 Legs (18' to CL)	1'-1"	DP	8					44 <b>4 Bricks</b>
9	12'-4"	LX 2 (23'-0")	2'-5"	SP	9					308 <b>14 Bricks</b>
10	14'-9"	(#4 Border) Half B/O (18'7")	1-6"	DP	10					126 <b>11.5 Bricks</b>
11	16'-3"	#4 Legs (18' to CL')	1'-6"	DP	11					44 <b>4 Bricks</b>
12	17'-9"		3'-10"	DP	12					
13	21'-7"	LX 3 (23'-0")	1'-3"	SP	13					385 <b>17.5 Bricks</b>
H3	22'-10"	#5 Border (19'1")	1'-8"	Hemp	H3					29 lbs + Pipe <b>100 SB</b>
14	24'-6"	#5 Legs (18' to CL)	1'4"	DP	14					44 <b>4 Bricks</b>
15	25'-10"	LX 4 Cyc LX (23'-0")	2'-5"	DP	15					374 <b>17 Bricks</b>
16	28'-3"		1'4"	DP	16					
17	29'-7"	B/O Curtain	9"	DP	17					77 <b>7 Bricks</b>
18	30'-4"	Cyc	N/A	DP	18					121 <b>11 Bricks</b>